# M.A.R. 57 (Rule 116)

Measurement Book

No. C/09 189716

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 5) | Providing and applying two coats with oil bound washable distemper of Approved brand and Shade on wall Surface including primary Coate with distemper primer after thoroughly brooming etc complete as per specification. | | | | | | |
| | Inside | | | | | | |
| | School Building Hall | 2 | 5.30 | 2.30 | — | 30.74 | |
| | | 2 | 18.95 | 2.30 | — | 109.91 | |
| | Corridor | 1 | 19.20 | 2.30 | — | 55.68 | |

Asst. Executive Engineer

# MEASUREMENT BOOK

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | Ceiling - | 1 | 18.70 | 5.30 | — | 99.11 | |
| | | 1 | 19.20 | 2.23 | — | 42.82 | |
| | For Beams | 2x5 | 4.95 | 0.40 | — | 19.80 | |
| | | 2x4 | 2.23 | 0.40 | — | 7.14 | |
| | | 2 | 18.70 | 0.40 | — | 14.96 | |
| | Anganevadi Bldg | | | | | | |
| | Inside GF | 2 | 13.75 | 2.90 | — | 79.75 | |
| | | 2 | 1.80 | 2.90 | — | 10.44 | |
| | | 2 | 3.90 | 2.90 | — | 22.62 | |
| | | 2 | 5.80 | 2.90 | — | 33.64 | |
| | | 2 | 7.65 | 2.90 | — | 44.37 | |
| | | 2 | 3.90 | 2.90 | — | 22.62 | |
| | Ceiling | 1 | 13.75 | 1.80 | — | 24.75 | |

Project Sub Division-I
Dasarahalli Zone,

# M.A.R. 57 (Rule 116)

Measurement Book

No. C/09 189717

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | | 1 | 3.90 | 5.80 | — | 22.62 | |
| | | 1 | 7.65 | 3.90 | — | 29.84 | |
| | First Floor Inside | 2x2 | 4.70 | 2.90 | — | 54.52 | |
| | | 6x2 | 1.40 | 2.90 | — | 48.72 | |
| | | 6x2 | 1.20 | 2.90 | — | 41.76 | |
| | | 2 | 1.48 | 2.90 | — | 8.58 | |
| | | 2 | 2.28 | 1.20 | — | 5.47 | |
| | | 2 | 4.70 | 2.68 | — | 25.19 | |
| | | | | | Total | 855.00 m² | |

Asst. Executive Eng
Project Sub Divisio

# MEASUREMENT BOOK

| Date | Full description, etc, of work | | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|---|
| | | | Number | Length | Breadth | Depth | | |
| 1 | 2 | | 3 | 4 | 5 | 6 | 7 | 8 |
| | (b) Deductions | | | | | BF Qty | 855.00 | |
| | School Bldg | D | 2 | 1.05 | 2.10 | – | 4.41 | |
| | | W | 12 | 1.05 | 1.20 | – | 15.12 | |
| | For Anganwadi | | | | | | | |
| | | D | 2 | 1.00 | 2.10 | – | 4.20 | |
| | | $D_1$ | 2 | 0.90 | 2.10 | – | 3.78 | |
| | | W | 4 | 0.90 | 1.20 | – | 4.32 | |
| | | $W_1$ | 4 | 0.90 | 1.20 | – | 4.32 | |
| | | $D_2$ | 6 | 0.75 | 1.05 | – | 4.73 | |
| | | V | 6 | 0.60 | 0.50 | – | 1.80 | |
| | | | | | | (–) | 42.68 $m^2$ | |
| | | | | | Net Qty | | 812.37 $m^2$ | |
| | | | @Rate | Rs | 76.68/$m^2$ | | Rs | 62,292=53 |

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone.

# M.A.R. 57 (Rule 116)

Measurement Book

No. C/09 189718

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 6) | Providing and applying two coats of wall putty to inside plaster and ceiling using white cement putty scapping and levelling the surface using steel blade etc complete as per specification. | | | | | | |
| | BF Qtty as item no (5) ie 812.37 m² | | | | | | |
| | 10% of the above qtty = 81.24 m² | | | | | | |
| | @ Rate Rs 60.48/m² | | | | | Rs 4913=40 | |

Executive Engineer
Project Sub Division
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

# MEASUREMENT BOOK

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 7) | Providing and finishing external walls in two coats over one coat of 100% acrylic acid Silicon glaze primer with an anti Fungal paint for coat of approved brand etc complete as per specification. | | | | | | |
| | Outside | | | | | | |
| | School Building – | 2 | 19.20 | 4.18 | – | 160.51 | |
| | | 1 | 5.76 | 4.18 | – | 24.07 | |
| | | 1 | 3.76 | 4.18 | – | 15.71 | |
| | | 1 | 2.00 | 1.18 | – | 2.36 | |
| | Circular column | 7 | 0.82 | 2.45 | – | 14.06 | |
| | Anganawadi | | | | | | |
| | Ground Flr | 2 | 14.20 | 3.45 | – | 97.98 | |
| | | 2 | 6.40 | 3.45 | – | 44.16 | |

Asst. Executive Engineer
Project Sub Division-I

# M.A.R. 57 (Rule 116)

Measurement Book

No. C/09 189719

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | FF | 2 | 4.60 | 3.00 | – | 27.60 | |
| | | 2 | 4.30 | 3.00 | – | 25.80 | |
| | | | | | | 412.25 m² | |
| | Deductions for openings | | | | | | |
| | D | 2 | 1.05 | 2.10 | – | 4.41 | |
| | $D_1$ | 2 | 1.00 | 2.10 | – | 4.20 | |
| | W | 12 | 1.05 | 1.20 | – | 15.12 | |
| | $W_2$ | 4 | 0.90 | 1.20 | – | 4.32 | |
| | V | 6 | 0.60 | 0.50 | – | 1.80 | |
| | | | | | | 29.85 m² | |

Asst. Executive Engineer
Project Sub Division-I